BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	**Name Of Work**	Modefied Estimate for Providing Multi colour Shade lights at parks in ward no 03 & 04 of Yelahanka Sattelite Town Sub Division
2	**Estimate cost / amount**	Rs. 78,67,381/- [75 Lakhs]
3	**Name Of Contractor**	Sri. Vinayakumar M M/s Vinay Enterprises
4	**Amount of Contractor**	Rs. 7,862,648.75
5	**Agreement No.**	BBMP/EE/YNK-PMT No-05/AG/159/2020-21 Dt:31.12.2020
6	**No. and date Under which the work order has been issued**	BBMP/EE/YNK.D/EPMT-5/W.O/211/2020-21 Dt:12.01.2021
7	**Time limit originally fixed for completion**	90 days
8	**Date of application by the contractor for granting extension**	11/04/2021
9	**Date of receipt of application in the sub-division office**	11/04/2021
10	**Extension granted if any**	YES
	1. Form	—
	2. Form	—
11	**Work Carriedout by the contractor during the original period stipulated in contract**	90 days
12	**Work carried out during the first period of extension**	Due to Covid Extentions order Considered
13	**Work carried out during And extension**	40%
14	**Time now applied for**	365 days
15	**Date of recommending time limit applied**	April - 2022
16	**Wheather the original application of contractor is enclosed**	April 2022. Yes

17	Balance work remaining to be done	April - 2022
18	Probable time required for completion of remaining work	365 days
19	Cost of work charged establishment charge on the work after the expiry of original period	60%
20	Wheather the notice as per clause has been issued	Considered Covid order
21	Report by Asst. Executive engineer	Contractor and his family has Suffered by Covid-19 and he requested to extend the time due to financial Condition of his family.
22	Recommendation of executive engieer	Contractor & his family has Suffered by the Covid-19 and he requested to extend the time by financial condition, on humanity ground may be extend the time.

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone